



## Aerial Lift Equipment Checklist

	MON	TUES	WED	THURS	FRI	SAT	SUN
Hose and Cable Guards – Properly secured; no visible damage.							
Drive Motor and Brake Shield – Properly secured; missing hardware.							
Tire and Wheel Assembly – Properly secured, no loose or missing lug-nuts; no visible damage (cut tires). Tires properly inflated.							
Drive Hub – No visible damage; evidence of leakage.							
Power Track – No loose, damaged or missing parts; hydraulic and electrical lines – no visible damage.							
Control Valve and Engine Compartment – No loose or missing parts; evidence of leakage; unsupported wires or hoses.							
Engine Oil Supply – Full mark on dipstick; filler cap secure.							
Muffler and Exhaust System – properly secured; no evidence of leakage.							
Ground and Control Panel – switches operable; no visible damage; placards secure and legible.							
Counterweight – Properly secured.							
Air Shrouding – No visible damage; loose or missing hardware. No obstructions.							
Hydraulic Oil Supply – Full mark on dipstick (all system shut down – machine in stowed position).							
Boom Sections – No visible damage; wear pads secure; boom chain properly adjusted and not damaged.							
Platform Control Console – Switches and levers and no loose missing parts. Levers/switches to return to neutral position.							
Adequate anchorage for fall protection.							

Site Number/Job Number: \_\_\_\_\_

Print Name: \_\_\_\_\_

Date: \_\_\_\_\_

Signature: \_\_\_\_\_